

1000 SCHOOL DEVELOPMENT PROGRAMME

TOTAL ALLOCATION: RS 35.00 MN

Annual Implementation Programme 2014

Source of Fund : 1000 School

District : Jaffna

Rs in 'Mn'

ID	Description of Work	New / Cont	Location	TEC	Allocation	Financial Progress	Physical Progress
1	Construction of Class Room Building 90 x 25 x 2 at J/ Vadamarachchy Central ladies' College	New	Vadamara dchchy	14.50	13.20		15%
2	Provide Furniture and other essential equipments for students Hostel at J/ Hartley College	New	Vadamara dchchy	2.09	2.09		30%
3	Repair of 100 x 20 Classroom building at J/ Jaffna Hindu ladies' College	New	Jaffna	1.30	1.30		85%
Total				17.89	16.59		

Annual Implementation Programme

2014

Source of Fund : 1000 School

District : Mullaithivu

Rs in 'Mn'

ID	Description of Work	New / Cont	Location	TEC	Allocation	Financial Progress	Physical Progress
1	Repairing 90 x 50 Assembly Hall, 100 x 20 Assembly Hall , 100 x 20 Office & Staff Room , 20 x 20 Lab, 30 x 30 Computer Lab, 120 x 20 CRB, 100 x 20 CRB, 30 x 20 CRB , 40 x 20 CRB, 90 x 20 CRB, Science Lab, 05 nos Quarters and Fencing & Gate at Mu/ Sampathnuwara Vidyalayam	Cont	Sampathnuwara, Weli Oya	19.72	10.71	2.78	65%
2	Construction of classroom building 130 x 25, 2 nos male toilets and 2 nos female toilets at Mu/ Udayarkaddu M.V	Cont	Udayarkaddu	9.15	3.24	2.36	100%
Total				28.87	13.95	5.14	

Annual Implementation Programme

2014

Source of Fund : 1000 School

District : Mannar

Rs in 'Mn'

ID	Description of Work	New / Cont	Location	TEC	Allocation	Financial Progress	Physical Progress
1	Construction of 110 x 25 Two storey CRB at Mn/Al.Azhar MV	Cont	Mannar	12.10	4.46	2.50	100%
Total				12.1	4.46	2.50	



Mu/Sampathnuwara Vidyalaya



Mn / Al Azhar MV



J/ Vadamaradchy Central Ladies College

MAHINDODAYA LABORATORY

(1000 SCHOOL DEVELOPMENT PROGRAMME)



**TOTAL CONSTRUCTION:
90 LABORATORIES**

Mahindodaya Laboratory Construction

No	District	No of Labs Construction				Remarks	
		Phase I	Phase II & III	Under TSEP	Total		
01	Jaffna	10	20	08	38	Completed	21
02	Kilinochchi	02	07	01	10	Completed	06
03	Mullaithivu	05	06	02	13	Completed	07
04	Mannar	03	09	03	15	Completed	07
05	Vavuniya	08	03	03	14	Completed	13
	Total	28	45	17	90	Completed	54
						Opened	06



MAHINDODAYA FACULTY (TECHNOLOGICAL STREAM SCHOOLS)



Ground Floor – Mechanical Engineering Unit & Civil Engineering

First Floor - Bio Systems Technology Unit & Electrical Unit

Second Floor – 03 Class Rooms + Electronics Room

TOTAL CONSTRUCTION:
19 FACULTIES

Construction of Technological Faculty in 19 Technology Stream Schools

No	District	Name of the School	Nat / Prov	Physical Progress	Remarks
1	Jaffna	J/Jaffna Hindu College	Nat	10%	
2		J/ Vembadi Girls' High School		10%	
3		J/Nelliyady Central College		5%	Excavation completed
4		J/Chavakachcheri Hindu College		5%	Excavation & soil test completed
5		J/Manipay Hindu College		15%	
6		J/Puthur Somaskanda College	Pro	13%	Column up to Linder level works started
7		J/Vasavilan Madhya MV		5%	Excavation completed
8		J/Vaddu Hindu College		12%	
9		J/Methodist Girls High School		-	Work commenced
10		J/Velanai Central College		10%	Column works in progress
11	Kilinochchi	Kn/ Kilinochchi Central College	Nat	-	Soil test carried out, work temporarily suspended
12		Kn/ Kilinochchi Hindu College	Pro	-	
13	Mullaithivu	Mu/ Vidyananda College	Nat	30%	2nd floor slab work started
14		Mu/ Oddusuddan Maha Vidyalayam	Pro	8%	Foundation work in progress
15	Mannar	Mn/ Erukkalampiddy Muslim MMV	Pro	15%	Column works started
16		Mn/Murungan Maha Vidyalayam	Pro	25%	Shuttering work in progress
17	Vavuniya	V/Madukanda National School	Nat	15%	
18		V/ Vavuniya Tamil MMV	Nat	15%	
19		V/Cheddikulam MV	Pro	10%	